

## CONSTRUCTION NOTES -

Hand-written notes about contractors, workers, materials and construction were recorded in this booklet by an unidentified person. Most pages addressed "tower" construction; only one such page has been scanned for illustration.

Pages related to **Broadman Baptist Church** and certain other pages which may relate to **Broadman** have been scanned. -- Larry E. Taylor, Clerk Team 09-02-2010



71,609.97 Total  
7,840.00 Heating  
8,165.00 Plumbing  
4,600.00 Electric

\$ 3908.91 Force Air  
Will Jay Arms' Dist.  
52,462.92

Tower # 33

Mat. Steel  
Count & Travel Spotted

70

12.44 yds<sup>3</sup>

94

Sept 6, 1959

Official ground breaking  
of Broadman Baptist  
Church. at 12<sup>30</sup> P.M.  
by The Church members

Sept 7, 1959

Contract was signed  
by the Church Trustees  
and E. E. Riddle (Contractor)

Sept 12, 1959

The topsoil was  
removed by a bulldozer  
and piled on the  
west side of the lot.

The South side of  
the building dirt  
was dug down.

3 feet in order to give approach

to the kitchen door.

Sept. 14, 1959

Mr. Riddle called  
He informed me that  
the footers will  
be ready to be poured  
about Wed. Sept 16, 1959  
around Noon.

Sept 17, 1959

The footers were poured  
with concrete according to  
specifications completely around  
the building. Some sand  
was hauled in for mortar  
mix

Sept 21 1959

The three layers of  
concrete block laid around  
the footer except for  
about 10 ft on top layer  
under window on East side  
in Chapel close to kitchen.  
Water proofing applied  
completely around.  
The South wall & East  
wall of adjacent bldg has  
been filled back in.  
Toops hpi was filled  
back in when the tar was  
wet. Water still  
laying in footer at  
South east wall (inside  
and outside)

Sept 22 1959 Wed

The perimeter insulation was installed today. Water is still laying along the south footed and also in the block. Be sure this is cleaned out before brick is laid.

(I heard about getting a well dug.) This could be used very soon check into this more.

Sept 23 1959 Thurs.

Sand & Gravel was dumped in one the floor area.

Sept. 24 Friday

The sand was spread out to approx grade and compacted.

Sat. 25 Sat.

Brick was laid on the south wall.

Mon.	Sept 27	Block & Brick laid
Tues	Sept 28	" " "
Wed	Sept 29	" " "
Thurs.	Sept 30	" " "
Friday	Oct 1	" "
Sat.	Oct 2	Rain
Mon	Oct. 4	Rain
Tue.	Oct. 5	Lay Block & Brick

Total Amount Money  
From Bonds. 56,000.00

Added Rooms. 1994.00  
Drive & Parking. 2277.50  
4271.50

Tuesday

Leaves. 5388.50 of wall &  
15000 furniture.  
888.50  
821.50  
225  
258.00  
543  
50100

E.E. Riddle Contractors

52,462.00 Contract  
~~3198.50~~ Plaster-work  
52,660.50  
200.00 Steel Doors  
52,860.50  
1360.00 Architect Fee  
54,220.50  
1750.00 Ceiling <sup>2x10</sup> Plasterboard  
55,970.50  
801  
56,771.50  
50  
56,821.50  
52,710.50  
720.00

Riddle Construction

Add Brick to East side instead of 12" Block

Brick & 8' Block \$775.00 add.

Add Plaster board price \$198.50

Plaster \$340.00

Ceilings  
Wood, Rock fabric & Plaster  
Steel Channels & Rock fabric

Steel Channels \$385.00  
Rock fabric & Plaster

57,000.00

3908.91 Forced Air  
Copper pipe install  
by us.

Heating unit &  
ducts install by  
Williams

Shop drawing  
issued after Contract been  
Let. For erection of  
Steel frames & Laminated arches

\$3250.00

~~3250.00~~

Roof 23,000 Bluff

Work - Program

Preacher

- ① Singleton
- ② Brinkman
- ③ Bassinger
- ④ Leo Thornton
- ⑤ Miller
- ⑥ Cooper ✓

Don Hill  
Bobby Watson  
Bill Moore ?  
Phil Bennett  
Bob Jaker

M.O. Barkley 2-26

Atwood all't. No 1

PB 43 Pgs. 59-60

Atwood: N.E. all't.

PB 44, Pg. 184

Fred Verbank, Jr.

Wa 3-5603

LESLIE & WOLFE

WA-8-7065

Permits:

(<sup>1</sup>Carl Wolfe  
Hayes)

Vis Queen  
Edge Insulation  
Ceramic Tile

5° Below 75° above

Dick Hurley  
Jackers Supply  
Saturday 4/17<sup>00</sup> Noon  
2 & 2 1/2 Week.  
9<sup>00</sup> A.M

WILLOW ST